

| Monday | Tuesday | Wednesday | Thursday | Friday | Saturday | Sunday |
|--|---|--|---|---|--|---------------|
| | | | | 3 Setting concrete forms/ backfill between new and existing paving / Demo concrete forms | 4 Setting concrete forms/ backfill between new and existing paving/ Demo concrete forms | 5 No work |
| 6 Setting concrete forms/ mobilize demo equipment | 7 Installing rebar /ready for rebar inspcetion by 12PM/ Demo South side of paving starting at Bora Bora @ 7AM / North side lane will open up for traffic to first 4 way stop | 8 Concrete pour @4AM /North side of Tiki Dr./ Pour ending at Isle Rd. / Grading subgrade South side of Tiki Dr. | 9 Grading subgrade on South side of Tiki Dr./ Setting concrete forms on all drives and side roads skipped on last pours | 10 Lime Stabilizing subgrade on South side of Tiki Dr. | 11 Setting concrete forms on all drives missed on the last pours on North side | 12 No work |
| 13 Rebar ready for inspection by 12PM /Remix lime stabilization | 14 Concrete pour starting @4AM to finish up North side of Tiki Dr. / Lab to shoot densities on South side subgrade / Final grade of subgrade | 15 setting concrete forms on South side of Tiki Dr. starting at Bora Bora / final grade of subgrade / Mobilize demo equipment | 16 setting concrete forms on South side of Tiki Dr. starting at Bora Bora / Start demo of remaining portion of the South side of Tiki Dr./ North side lane to open up for traffic. | 17 Finishing demo of South side of Tiki Dr. | 18 installing rebar on south side of Tiki Dr. starting at Bora Bora | 19 No work |
| 20 Rebar ready for inspection by 12PM / Lime stabilization of remaining portion of the South side of Tiki Dr. | 21 Concrete pour starting @ 4AM starting on South side of Bora Bora | 22 setting concrete forms | 23 Remix of Lime Stabilization on the South side of Tiki Dr. | 24 | 25 | 26 |
| | 27 | 28 | | | | |